



KLEINBURG UNITED CHURCH
Project Update
Presentation to the Pierre Berton Task Force

May 25, 2016
Committee Room 246
Infrastructure Delivery Department



AGENDA

- Project Summary - Update
- Progress Since March 2016
- Updated Preliminary Project Schedule
- Next Steps

PROJECT SUMMARY

Project Budget

- Approved Project Budget: \$980,200*

*includes soft costs and contingency; excludes FF&E and exhibits / technology

Scope of Work

- Building envelope restoration
- Site work (re-grading)
- Electrical, mechanical and life safety upgrades
- Interior retrofit & renovations, including lower level (basement)
- Accessibility improvements (AODA)

3



PROGRESS SINCE MARCH 2016

Project Manager & Manager

- Project Manager & Manager positions were recently filled
- Project Team is on board

Procurement

- Preliminary discussions related to the procurement of Consulting Services have begun
- Development of Terms of Reference

Roof Repair Work

- Temporary roof protection is in place
- Procurement of roofing contractor is underway (being carried out by Facilities Maintenance Services staff)

4



UPDATED PRELIMINARY PROJECT SCHEDULE

Item	2016				2017				2018			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Finalize Scope of Work with Recreation Services												
Prime Design Consultant Procurement												
Preliminary Site & Building Investigations												
Design Phase												
Permit and Tendering Phase												
Construction Phase												
Substantial Performance & Occupancy*												
FF&E Phase: Furniture, Fixtures & Equipment by Others												

* Substantial Performance date may be impacted by final scope requirements and discovery of unknown site / building conditions , including but not limited to:

- Heritage designation of existing building (preservation and restoration considerations)
- Unknown / unforeseen existing site and building conditions

5



NEXT STEPS

- Refine and finalize Project Scope with Recreation Services
- Initiate procurement of Consulting Services
- Preliminary investigations of existing site and building conditions

6



