




c2
Communication
PK-1 Apr 15/13
Item: _____

Coordinating Project Implementation Mackenzie Vaughan Hospital Project




Mackenzie Vaughan Hospital

Coordinating Project Implementation





Mackenzie Vaughan Hospital

Project Roles





Mackenzie Vaughan Hospital

Project Roles



Mackenzie Vaughan Hospital

Project Roles



Mackenzie Vaughan Hospital –

Key Project Milestones and Dates

	<u>Target Date</u>
1. Land Bridging Agreement approved by Council and MH Board of Directors	February 28, 2013
2. Public Information Meeting – Preliminary Concept Plan	February 12, 2013
3. Committee of The Whole and Council Site Endorsement of Preliminary Concept Plan	February 19, 2013
4. Commence Precinct Plan Supporting Studies	March, 2013
5. Economic Development and Land Optimal Use Report	April 30, 2013
6. Circulation to Departments and Agencies – Precinct Plan Report	April 30, 2013
7. Public Hearing – Precinct Plan	June 11, 2013
8. Revisions to Studies / Reports and Review By Agencies	August, 2013
9. Final Studies / Reports and Sign-off	August, 2013
10. Committee of The Whole Technical Report on the Precinct Plan	September 24, 2013
11. Council Approval of Precinct Plan	October 8 or 29, 2013
12. Commence Drafting of Ground Lease with MH	November 1, 2013
13. Statutory Public Hearing for Zoning and Subdivision Applications	November 26, 2013
14. Committee of The Whole Technical Report - Draft Plan of Subdivision	March, 2014
15. Council Enacts By-Law for Zoning and Subdivision	March/April, 2014
16. Final Ground Lease Agreement	June 1, 2014

Note: Need to consider the integration of infrastructure design and development.

