

c 12
 Communication
 CW: Jan 15/13
 Item: 6

Submitted by Councillor Parr

Melfer Construction Inc.							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
Sylvan Brook Parkette	WP8	not tracked	0	50 days	July 30 2010	6-7 weeks	
Hillside Park	UV1-N8	not tracked	20.5+	70 days	Nov 24 2010	12 weeks	
Eagles Landing Park	UV2-N6	not tracked	30	June 30 2011	Oct 14 2011	12 weeks	
Gateman Milloy Inc							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
Davos Park	UV1-N12	not tracked	8+	August 22 2008	Sept 30 2008	Approx 4 weeks	
Sonoma Heights Artificial Turf	WEA-D1	not tracked	6	Aug 1 2011	Aug 11 2011	on schedule	
Pheasant Hollow Park	UV2-N7	not tracked	4	July 31 2012	September 21 2012	approx 6 weeks	
Mopal Construction Ltd.							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
Rainbow Creek Park Improvements	WN1	not tracked	0	July 19 2010	Aug 31 2010	6 weeks	
Village Green Parks	UV1-N2	not tracked	1.5 +	110 days	NA	under construction and on schedule	
Woodrose Park	UV2-N13	not tracked	34	100 days	NA	under construction and on schedule	
Pine Valley Enterprises Inc.							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
Carrville Mill Park	UV2-N16	not tracked	20	Aug 31 2011	Dec 15 2011	10 weeks	
West Wind Park	UV1-N5	not tracked	36	Aug 20 2012	December 4 2012	10 weeks	
Bindertwine Tennis reconstruction	KN1	8	16.5	60 days	NA	Under construction, over schedule	
Bartley Smith Greenway phase 2		not tracked	21	45 days	NA	Under Construction several weeks over schedule	
Forest Contractors Ltd.							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
Bartley Smith Greenway Phase 1		not tracked	20	July 1 2010	September 29 2010	approx 8 weeks	
Twelve Oaks Park	UV2-N17	not tracked	56	Aug 15 2010	August 26 2011	27 weeks	
Venice Gate	UV10N6	2	26	May 30 2011	Sept 16 2011	8 weeks	
North gate Farms Ltd							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
Julliard Park	VCC-N2	not tracked	17	July 31 2008	June 8 2009	20 -22 weeks	
MNR Trails phase 1	UV2-OS11	not tracked	not tracked	October 31 2009	May 19 2010	10 - 12 weeks	
MNR Quonset	UV2-OS11	not tracked	not tracked	March 31 2010	June 18 2010	8 weeks	
Rutherford Contractors Lts							
Park Name	Park NO.	Non performance days tracked	Rain days	Tender completion	Substantial completion	days over schedule	
McNaughton Park Artificial Soccer	MN10	not tracked	37+	December 1 2008	September 14 2009	30 weeks	
Freedom Trail Park	UV2-N21	not tracked	7	July 30 2010	July 16 2010	completed early	
Don and Humber Trail repair and bridge ISF		not tracked	Not tracked	November 15 2009	September 22 2010	40 weeks	